Public Disclosure Authorized

Public Disclosure Authorized

PLAN DE PASSATION DES MARCHES DU PUASSE

I - Généralités

1.1. Information générale sur le projet

Pays: **Guinée-Bissau**

Emprunteur : **Guinée-Bissau**

Nom du Projet :

Numéros du Don / Crédit :

Montant du Don / crédit :

Unité de Gestion du Projet :

1.2 Date d'approbation du plan de passation de marchés

Plan original :

Révision 1 : Révision 2 :

1.3 Date de publication de l'avis général de passation de marchés :

1.4 Période couverte par le Plan de passation des marchés : …….

1.5 Niveau de risque : Substantiel

II- passation de marché des biens et services courants

a- Tableau des seuils de passation et de contrôle des marchés

Nature des dépenses	Méthode de passation de marchés	Valeur seuil du marché $EU	Contrats soumis à examen préalable de l'IDA
1. Travaux	AOI	≥ 3.000.000	Tous les contrats de plus $10,000,000 USD
	AON	< 3.000.000	Aucun
	Demande de cotation – au moins 3 offres	< 200.000	Aucun
	Entente Directe	Pas de seuil	Tous les contrats de $100, 000 USD et plus
2. Fournitures et services assimilés	AOI	≥ 300.000	Tous les contrats de $2,00,000 USD et plus
	AON	< 300.000	Aucun
	Consultation de Fournisseurs locaux au moins 3 offres	< 100.000	Aucun
	Entente directe	Pas de seuil	Tous les contrats de $100, 000 USD et plus

b- TRAVAUX, FOURNITURES & SERVICES COURANTS

III. Passation de marché des services de prestations intellectuelles

a- Tableau des seuils de passation et de contrôle des marchés

Nature de dépenses	Méthode de passation de marchés	Valeur seuil du contrat $EU	Contrats soumis à examen préalable
Consultants Firmes	SBQC[1]; SBQ[2]; SCM[3]; SBF[4]		Tous contrats de **$1, 000,000 USD** ou plus
	SQC[5]	< 200 000	Aucun
	Entente directe	Pas de seuil	Tous contrats de **$100.000 USD EU** ou plus
Consultants Individuels	Consultant individuel (CI)[6] (AMI)[7]	≥ 100.000	Tous contrats de **$300,000 USD** ou plus
	Consultant individuel (CI) (3CV)	< 100.000	
	Entente directe	Pas de seuil	Tous contrats de $**100.000 USD** ou plus
Tous les TDRs, quel que soit la valeur du contrat, sont soumis à examen préalable.			
Liste restreinte de consultants pour prestations de services, d'un coût estimatif inférieur à **200 000$ US** ou équivalent par contrat, peut être entièrement composée de Consultants nationaux conformément aux dispositions du paragraphe 2.7 des Directives de Sélection et Emploi de Consultants			

1 Sélection Basée sur la Qualité et le Coût
2 Sélection Basée sur la qualité du Consultant
3 Sélection au coût minimum
4 Sélection à Budget fixe
5 Sélection basée sur les qualifications des consultants
6 Consultant Individuel
7 Avis à Manifestation d'Intérêt

b- PLAN DE PASSATION DE MARCHE DES SERVICES DE PRESTATIONS INTELLECTUELLES

PROCUREMENT PLAN **Guinea-Bissau : Emergency Water and Electricity Services Upgrading Project**

General Information

Country: Guinea-Bissau

Banks Approval Date of the Original Procurement Plan: 2017-08-04
Revised Plan Date(s): (comma delineated, leave blank if none) 2018-06-22
GPN Date: 2017-08-04

Project ID: P148797
Project Name: Emergency Water and Electricity Services Upgrading Project
Loan / Credit No: IDA / 54670, IDA / 60570
Executing Agency(ies): Projet d Urgence pour l Amelioration des Services de l eau et l' Electricite

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
FA 01 TVX 2017 / Lot1 - Execution de deux(2) forages deau de 150 m3heures(Aeroporto) et 250 m3h (Bà) et equipment's. Lot2 - Construction dun reservoir d'eau potable 300m3 a BOR et rehabilitation dun reservoir en beton arme 100m3 a leroport et un reservoir 3003m3 a SAFI	IDA / 60570	3. Support to project implementation and EAGB	Post	Request for Bids	Open - International	Single Stage - One Envelope		7,522,690.00	0.00	Pending Implementation					2018-06-06		2018-06-11				2018-07-23		2018-08-22		2018-09-26		2019-03-25	
FA 2 TVX 2017 / Exte et nsion reseau electrique MT/BT (Gardete, Safim, Prabis) desinfecation du reseau BT (Plack2, Cupul, Enterramento, Bà).	IDA / 60570	2. Electricity supply	Post	Request for Bids	Open - International	Single Stage - One Envelope		3,437,000.00	0.00	Pending Implementation					2018-06-30		2018-07-05				2018-08-16		2018-09-15		2018-10-20		2019-04-18	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
FA FOUR 1 2017 / Aquisition dun Logiciel de facturation clientèle.	IDA / 60570	3. Support to project implementation and EAGB	Prior	Request for Bids	Open - International	Single Stage - One Envelope		500,000.00	0.00	Under Implementation					2018-01-03		2018-01-08				2018-02-19		2018-03-21		2018-04-25		2018-10-22	
FA FOUR 2 2017 / Aquisition de 4 vehicules	IDA / 60570	3. Support to project implementation and EAGB	Post	Request for Bids	Open - National	Single Stage - One Envelope		140,000.00	0.00	Under Implementation					2018-02-06	2017-10-19	2018-02-11				2018-03-25		2018-04-24	2017-12-30	2018-05-29		2018-11-25	
FA FOUR 4 2017 / Lot1 - 10 (dix) mille compteurs electriques prepays. Lot2 - 100 compteurs Electroniques pour gros clients	IDA / 60570	2. Electricity supply	Post	Request for Quotations	Open - International	Single Stage - One Envelope		900,000.00	0.00	Under Implementation							2018-02-11	2018-04-25							2018-04-08		2018-10-05	
FA ED 5 2017 / Extension de licence desploitation de compteurs ITRON (40000 60000)	IDA / 60570	3. Support to project implementation and EAGB	Post	Direct Selection	Direct			70,000.00	0.00	Pending Implementation					2017-08-02		2017-08-07								2017-09-11		2018-03-10	
FA FOUR 6 2017 / Fourneture de 10000 compteurs et Kits de branchement deau	IDA / 60570	1. Water supply	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,450,000.00	0.00	Pending Implementation					2018-01-07		2018-01-12				2018-02-23		2018-03-25		2018-04-29		2018-10-26	
01/PC/F/PUASEE/2017 / RENFORCEMENT EN MATERIELS DE BUREAU.	IDA / 54670	3. Support to project implementation and EAGB	Post	Request for Quotations	Limited	Single Stage - One Envelope		7,000.00	0.00	Under Implementation							2017-10-27	2017-10-05							2017-12-22		2018-06-20	
02/PC/F/PUASEE/2017 / Equipements pour le suivi des aspects de sauvegard envirromentale et social dans le cadre du PAR.	IDA / 54670	3. Support to project implementation and EAGB	Post	Request for Quotations	Limited	Single Stage - One Envelope		3,000.00	0.00	Under Implementation							2017-11-13								2018-01-08		2018-07-07	
03/PC/F/PUASEE/2017 / Materiel de Protection et Secure Informatique (Monitor, Router, Switch, UPS, Adaptador)	IDA / 54670	3. Support to project implementation and EAGB	Post	Request for Quotations	Limited	Single Stage - One Envelope		3,500.00	0.00	Under Implementation							2017-11-15								2018-01-10		2018-07-09	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
FA ED 1 2018 / Mise à jour le programme HIPROJET compatible pour inclure le parametrage du FA- PUASEE.	IDA / 60570	3. Support to project implementation and EAGB	Post	Direct Selection	Direct			3,000.00	0.00	Pending Implementation					2018-02-12		2018-02-17								2018-03-24		2018-09-20	
FA SERVICE1 2018 / Auditeur du circuit d'approvisionnement de la Centrale EAGB en diesel	IDA / 60570	2. Electricity supply	Post	Request for Quotations	Limited	Single Stage - One Envelope		200,000.00	0.00	Pending Implementation							2018-07-15								2018-09-09		2019-03-08	

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
01 CONS QC 2017 / Assistance technique pour la mise en Suvre du programme de bornes fontaines.	IDA / 54670	1. Water supply	Post	Consultant Qualification Selection	Open - National		60,000.00	0.00	Under Implementation	2017-08-08		2017-08-29		2017-10-12								2017-11-11		2017-12-16		2018-06-14	

FA SFQC 1 2017 / Contrat service pour lappui a EAGB.	IDA / 60570	3. Support to project implementation and EAGB	Prior	Quality And Cost-Based Selection	Open - International		5,975,150.00	0.00	Under Implementation	2018-01-07		2018-01-28	2017-08-30	2018-03-13				2018-04-10		2018-05-10		2018-06-14		2018-07-19		2019-07-19	
FA SQC 2 / Inventaire des abonnes.	IDA / 60570	3. Support to project implementation and EAGB	Post	Consultant Qualification Selection	Open - International		200,000.00	0.00	Under Review	2018-06-04	2018-04-13	2018-06-25	2017-12-19	2018-08-08								2018-09-07		2018-10-12		2019-04-10	
FA SQC / Audit technique de contrat de service.	IDA / 60570	3. Support to project implementation and EAGB	Post	Consultant Qualification Selection	Open - International		180,000.00	0.00	Pending Implementation	2018-07-02		2018-07-23		2018-09-05								2018-10-05		2018-11-09		2019-05-08	
FA SQC 4 2017 / Mise a jour du plan de production enrgetique a moindre couts.	IDA / 60570	2. Electricity supply	Post	Consultant Qualification Selection	Open - International		250,000.00	0.00	Pending Implementation	2017-08-02		2017-08-23		2017-10-06								2017-11-05		2017-12-10		2018-06-08	
FA SFQC 7 2017 / Etude, controle et supervision de travaux.	IDA / 60570	3. Support to project implementation and EAGB	Prior	Quality And Cost-Based Selection	Open - International		431,000.00	0.00	Under Implementation	2017-08-01		2017-08-22	2017-11-09	2017-10-05	2018-03-09			2017-11-02	2018-05-17	2017-12-02	2018-06-11	2018-01-06		2018-02-10		2019-02-10	
FA SFQC 8 2017 / Etude pour lintegration energies solaire	IDA / 60570	2. Electricity supply	Post	Consultant Qualification Selection	Open - International		200,000.00	0.00	Pending Implementation	2018-08-01		2018-08-22		2018-10-05								2018-11-04		2018-12-09		2019-06-07	
FA CONS 10 2017 / Audit financier et comptable EAGB , exercice 2020 et 2021.	IDA / 60570	3. Support to project implementation and EAGB	Post	Quality And Cost-Based Selection	Open - International		50,000.00	0.00	Under Implementation	2018-08-01	2018-01-16	2018-08-22	2018-01-22	2018-10-05				2018-11-02		2018-12-02		2019-01-06		2019-02-10		2020-02-10	
FA SFQC 6 2017 / Audit financier et comptable du projet PUASEE, EXERCICE 2017, 2018 et 2019.	IDA / 60570	3. Support to project implementation and EAGB	Post	Quality And Cost-Based Selection	Open - International		30,000.00	0.00	Under Implementation	2018-10-03		2018-10-24		2018-12-07				2019-01-04		2019-02-03		2019-03-10		2019-04-14		2020-04-13	
FA SFQC 1 2018 / Etude dimpact environnementale et sociale (EIES) et Plan dAction de Réinstallation (PAR).	IDA / 60570	2. Electricity supply	Post	Quality And Cost-Based Selection	Open - International		180,000.00	0.00	Under Implementation	2018-02-28	2018-03-02	2018-03-21	2018-03-02	2018-05-04				2018-06-01		2018-07-01		2018-08-05		2018-09-09		2019-09-09	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
03 CONS ED 2017 / Recrutement d'un pour l'élaboration de cahier de charge pour le contrat de service après EAGB.	IDA / 54670	3. Support to project implementation and EAGB	Post	Direct Selection	Direct		33,000.00	0.00	Under Implementation	2017-07-25		2017-08-04				2017-10-08		2018-04-06	
08 CONS CI 2017 / Surveillance de mise en Suvre du PAR par un consultant social.	IDA / 54670	3. Support to project implementation and EAGB	Post	Individual Consultant Selection	Limited		25,000.00	0.00	Under Implementation	2017-08-15	2017-08-13	2017-08-20	2017-07-13	2017-09-10	2017-09-24	2017-10-15		2018-04-13	
FA ED 05 2017 / Mise a jour du Plan Social EAGB.	IDA / 60570	3. Support to project implementation and EAGB	Prior	Direct Selection	Direct		300,000.00	0.00	Pending Implementation	2018-05-01		2018-05-11				2018-07-15		2019-01-11	
FA CONS ED 2 2018 / Recrutement dun bureau national pour la mise à jour de statut dEAGB tenant compte les normes OHADA.	IDA / 60570	3. Support to project implementation and EAGB	Post	Direct Selection	Direct		50,000.00	0.00	Pending Implementation	2018-04-18		2018-04-28				2018-07-02		2018-12-29	
FA CONS ED 6 2018 / Prestation de service de conseil juridique auprès dEAGB.	IDA / 60570	3. Support to project implementation and EAGB	Post	Direct Selection	Direct		155,000.00	0.00	Pending Implementation	2018-07-10		2018-07-20				2018-09-23		2019-03-22	