Public Disclosure Authorized

Public Disclosure Authorized

Sample Procurement Plan

I. General

1. **Bank's approval Date of the procurement Plan** *Original: February 24, 2017*
2. **Date of General Procurement Notice**: *To Be Published*
3. **Period covered by this procurement plan**: *August 2017 to February 2019*

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold**: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement*:*

Type of Procurement	Prior Review Threshold (>=US million)
Works (including turnkey, supply and installation of plant and equipment, and Public Private Partnership (PPP)	*5*
Goods, information technology and non-consulting services	*1.5*

2. **Prequalification**. Bidders for _*Not applicable*_ shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.

3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** *Not Applicable.*

4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual Issued by the Ministry of Water, Irrigation and Electricity, August 2017.*

5. **Any Other Special Procurement Arrangements**: Not Applicable.

Summary of the Procurement Packages planned during the first 18 months after project effectiveness

1	2	3	4	5	6	7
Ref. No.	**Description**	**Estimated Cost US$ million**	**Packages**	**Domestic Preference (yes/no)**	**Review by Bank (Prior / Post)**	**Com ments**

1	Summary of the ICB (Works)	*32*	*2*	*To be Determined*	*Prior*	
2	Summary of the ICB (Goods)	*10.2*	*6*	*To be Determined*	*Prior*	
3	Summary of the NCB (Works)	*19.4*	*5*	*No*	*Post*	
4	Summary of the NCB (Goods)	*0.28*	*1*	*No*	*Post*	

III. Selection of Consultants

1. **Prior Review Threshold**: Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

2.

Type of Procurement	Prior Review Threshold (>=US million)
Consultants: firms	*0.5*
Consultants: Individuals	*0.2*

2. **Short list comprising entirely of national consultants**: Short list of consultants for services, estimated to cost less than $_*300,000*_equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. ***Any Other Special Selection Arrangements:*** *Not Applicable.*

4. **Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	**Description of Assignment**	**Estimated Cost** US$ million	**Packages**	**Review by Bank (Prior / Post)**	**Comments**
1	Summary of number of contracts that will be let under QCBS	*3.5*	*3*	*Prior*	
2	Summary of number of contracts that will be let under QCBS	*11.8*	*14*	*Post*	
3	Summary of number of contracts	*10.1*	*31*	*Post*	*CQS/IC*

	that will be let under other methods				

PROCUREMENT PLAN **Ethiopia : Second Ethiopia Urban Water Supply and Sanitation Project**

General Information

Country: Ethiopia

Bank's Approval Date of the Original Procurement Plan: 2017-08-20

Revised Plan Date(s): (comma delineated, leave blank if non 2020-03-25

Project ID: P156433

GPN Date: 2018-02-02

Project Name: Second Ethiopia Urban Water Supply and Sanitation Project

Loan / Credit No: IDA / 60070

Executing Agency(ies) Addis Ababa Water and Sanitation Development and Rehabilitation Project Office

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ET-AAWSA-43105-CW-DIR / Procurement of kality sanitary sewer trunk mains for remaining work	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Direct Selection	Direct			0.00	Canceled					2018-03-01		2018-03-06								2018-05-01		2019-05-01	
ET-AAWSA-42142-CW-RFB / Procurement of specialized contractor or operator on operation and maintenance of 12 MBR decentralized wastewater treatment plants # lot 2	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2018-05-11	2018-08-03	2018-05-25	2018-11-19			2018-07-09		2018-08-08	2019-12-24	2018-09-12		2023-07-07	
ET-AAWSA-45501-CW-DIR / Procurement of Kality wastewater treatment plant rehabilitation and expansion for remaining works	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Direct Selection	Direct			0.00	Canceled					2018-02-28		2018-03-14								2018-04-25		2019-04-25	
ET-AAWSA-42850-CW-RFB / Procurement of specialized contractor or operator for operation and maintenance of kality 100,000 m^3/day wastewater treatment plants # lot 1	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Direct Selection	Direct			0.00	Canceled					2018-04-15		2018-04-29	2018-06-14							2018-05-30		2020-05-30	
ET-AAWSA-42875-CW-RFB / NRW management through performance based contract(PBC). (Assessment of existing water supply network and verification of NRW base line, DMA zone establishment, identification ,supply and installation of pipes fittings and water meters (replacement)	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		0.00	Canceled					2018-05-15		2018-05-20				2018-07-01		2018-10-20		2018-11-24		2022-12-30	
ET-AAWSA-42884-CW-RFB / Procurement of Construction of 20 communal latrines and Construction of5 Public latrines in low income and commercial area of the city Addis Ababa	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled					2018-09-20	2019-08-01	2018-09-25				2018-11-06	2019-09-19	2018-12-06	2019-12-10	2019-01-10		2020-01-10	
ET-AAWSA-70975-CW-RFB / supply and installation of scada system for Addis Ababa city water supply system.	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Implementation					2018-09-10		2018-09-15				2018-11-20		2018-12-31		2019-02-18		2021-02-18	

ET-AAWSA-78349-CW-RFB / performance based water loss reduction and management contract for Addis Ababa city water supply system.	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Implementation	2018-10-02	2019-05-31	2018-12-30	2020-02-03	2019-01-30		2018-10-07	2019-08-03			2019-04-10		2019-05-10		2019-06-14		2023-06-30	
ICB/WB/W0014/2014 / Procurement of Kality wastewater treatment plant rehabilitation and expansion for remaining works	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope		2,300,000.00	Signed					2013-01-01		2013-01-06				2013-02-17		2013-03-19	2018-09-28	2013-04-23	2014-10-20	2014-04-18	
ICB/WB/W0015/2014 / Procurement of kality sanitary sewer trunk mains for remaining work	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope		11,610,000.00	Signed					2013-01-01		2013-01-06				2013-02-17		2013-03-19	2018-10-01	2013-04-23	2014-10-23	2019-06-30	
ET-AAWSA-42871-CW-RFB / Procurement of specialized contractor or operator on operation and maintenance of koye feche (3 sites) and chefe phase one and two wastewater treatment # lot 3	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2018-05-18		2018-06-01				2018-07-13		2018-08-12		2018-09-16		2023-07-07	
ET-AAWSA-150353-CW-RFB / Constructiion 176 Public /Institutional Latrines in different location of Addis Ababa	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2020-03-20		2020-03-25				2020-04-24		2020-05-24		2020-06-28		2021-02-23	
ET-AAWSA-164732-CW-RFB / Procurement of 19 Public toilet	IDA / 60070	Component 2: Sanitation and water supply services improvement in secondary cities	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2020-03-20		2020-03-25				2020-04-24		2020-05-15		2020-06-19		2020-12-16	
ET-AAWSA-166084-CW-RFQ / Rehabilitation of 5 Deep Wells for AAWSA	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2020-04-07								2020-05-27		2020-11-23	
ET-AAWSA-166132-CW-RFQ / Mobilization and Installation of Submersible Pump for 5 boreholes drilled in 5 Pocket area by AAWSA	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2020-04-09								2020-06-04		2020-12-01	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualifcation Documents		Prequalifcation Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ET-AAWSA-42879-GO-RFB / Procurement of 90 Vacuum Trucks and 22 Double Cabin Pick Up Vehicles.	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2018-06-08		2018-06-22				2018-08-06		2018-09-20		2018-11-01		2019-11-01	
ET-AAWSA-91636-GO-RFB / procurement of 22 pickups.	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2019-02-05	2019-05-06	2019-02-10	2019-05-31			2019-04-18	2019-07-25	2019-06-08	2019-12-11	2019-07-20		2020-09-30	

ET-AAWSA-101467-GO-RFB / supply of 90 (ninety) different types of vacuum trucks	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Implementation					2019-02-25	2019-05-31	2019-03-02	2019-08-06			2019-04-13	2019-09-12	2019-05-30		2019-07-04		2020-07-04	
ET-AAWSA-135593-GO-RFB / Procurement of 22 double cabin vehicles by AAWSA Project office	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope		660,529.01	Under Implementation					2019-10-08	2019-10-23	2019-10-13	2019-11-01			2019-11-24	2019-12-20	2019-12-24	2020-01-29	2020-01-22		2020-07-20	
ET-AAWSA-91642-GO-RFB / procurement of 55 vacuum trucks	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2019-01-30		2019-02-04				2019-03-18		2019-05-22		2019-06-26		2021-06-30	
ET-AAWSA-155799-GO-RFB / Procurement of Smart and Pre-paid Water Meters for AAWSA	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2020-02-12		2020-02-17				2020-04-02		2020-05-02		2020-06-06		2020-12-03	
ET-AAWSA-155802-GO-RFB / Procurement of 45000 Normal Water meters	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Implementation					2020-02-10		2020-02-15				2020-03-31		2020-04-30		2020-06-04		2020-12-01	
ET-AAWSA-155844-GO-RFB / Procurement of 2 service rigs and 2 Jet masters for AAWSA	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2020-02-10		2020-02-15				2020-03-31		2020-04-30		2020-06-04		2020-12-01	
ET-AAWSA-150360-CW-RFB / Office Re-Innovation (Supply and Installation of Tables, Chairs ,carpets &Tiles) for AAWSA	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2020-02-18								2020-04-14		2020-07-13	
ET-AAWSA-155847-GO-RFQ / Supply and Installation of Sound System, Electric System and Air Cooling System	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2020-02-11								2020-04-07		2020-10-04	
ET-AAWSA-155838-GO-RFB / Procurement of Machines(excavator , blockader ,damp truck and low bed truck) for WWTPs management	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2020-04-02		2020-04-07				2020-05-22		2020-06-21		2020-07-26		2021-01-22	
ET-AAWSA-155803-GO-RFB / Supply and Installations of Laboratory Equipment for WWTPs of AAWSA	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2020-03-18		2020-03-23				2020-05-07		2020-06-06		2020-07-11		2021-07-11	
ET-AAWSA-155842-GO-RFB / Procurement of 4000 Glass Reinforced Plastic (GRP) manhole frame and covers by AAWSA WSIDD	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Implementation					2020-03-04	2020-03-13	2020-03-09				2020-04-23		2020-05-23		2020-06-27		2020-12-24	
ET-AAWSA-43126-GO-RFB / Procurement laptop , computers, printers and copy machines and office furniture's.	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2020-01-20		2020-01-25				2020-02-24		2020-03-25		2020-04-29		2020-10-26	

ET-AAWSA-166033-GO-RFQ / Procurement 10 Pcs of Standard Submersible Pump 8" Diameter Casing, Pump Head 200 M- 381 M, Discharge 26-43 M3/Hr for AAWSA	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2020-03-31								2020-05-05		2020-06-04	
ET-AAWSA-166038-GO-RFQ / Procurement 5 Pcs of Standard Submersible Pump 14" Diameter Casing, Pump Head 140 M- 250 M, Discharge 54-144M3/Hr for AAWSA	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2020-04-01								2020-05-06		2020-06-05	
ET-AAWSA-166039-GO-RFQ / Procurement of 8 Laptops for Key officials of AAWSA	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2020-04-04								2020-05-19		2020-06-03	
ET-AAWSA-166040-GO-RFQ / Procurement of 2 4G E-Video Apparatus with SIM CARD and Webex for up to 50 participants in each meeting for one Year	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Direct Selection	Direct			0.00	Pending Implementation					2020-03-31		2020-04-05								2020-05-17		2020-06-16	
ET-AAWSA-166044-GO-RFQ / Procurement 8 Pcs of Standard Submersible Pump 12" Diameter Casing, Pump Head 170M- 250 M, Discharge 30-120M3/Hr for AAWSA	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2020-04-05								2020-05-10		2020-06-09	
ET-AAWSA-166034-GO-RFQ / Procurement 4 Pcs of Standard Submersible Pump 10" Diameter Casing, Pump Head 230-330M, Discharge 60-75M3/Hr for AAWSA	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2020-03-31								2020-05-05		2020-06-04	
ET-AAWSA-166154-GO-RFQ / Procurement of GS pipe(2 1/2") ,63mm B class, length 2700 M	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2020-04-10								2020-05-08		2020-06-07	
ET-AAWSA-166158-GO-RFQ / Procurement 2 Surface with cables and accessories	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2020-04-06								2020-05-04		2020-06-03	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ET-AAWSA-76993-NC-RFB / procurement of specialized contractor or operator for operation and maintenance of kality 100,000m3 /day waste water treatment plant (lot I)	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope		5,515,937.00	Signed					2018-09-15	2018-12-13	2018-09-20	2019-01-18			2018-11-15		2018-12-25	2019-08-03	2019-01-29	2019-09-02	2023-06-30	

ET-AAWSA-91639-NC-RFB / Procurement of specialized contractor or operator for operation and maintenance of koye feche (1 site) and chefe phase wastewater treatment plant.	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2018-12-31	2019-04-24	2019-01-05	2019-06-01			2019-02-16	2019-07-25	2019-04-26	2019-10-31	2019-05-31		2023-08-08	
ET-AAWSA-57113-CW-RFB / Procurement of Data center facilities construction ,supply and installation of hardware equipment and software for disaster recovery (DRS) for AAWSA main data center	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2020-03-15		2020-03-20				2020-04-19		2020-05-19		2020-06-23		2020-12-20	
ET-AAWSA-153558-NC-RFB / Procurement of specialized contractor or operator on operation and maintenance of 12 MBR decentralized wastewater treatment plants(Lot 1 5 MBR and Lot II 7 MBR)	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Review					2020-02-05		2020-02-12				2020-03-28		2020-04-27		2020-06-01		2023-05-17	
ET-AAWSA-155840-NC-RFB / Supply and Installation of Call center for AAWSA, by AAWSA WSIDD	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2020-03-02		2020-03-07				2020-04-21		2020-05-21		2020-06-25		2021-03-22	
ET-AAWSA-155791-NC-RFB / Establishment of fleet management system of Vacuum Trucks for Addis Ababa city by AAWSA	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2020-03-05		2020-03-10				2020-04-24		2020-05-24		2020-06-28		2021-06-28	

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
UWSSP-II/AAWSA/CON/01/2017 / feasibilty study ,deatil design and construction supervision for eastern addis Ababa waste water treatment plant	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Quality And Cost-Based Selection	Open - International		6,523,910.08	Signed	2017-08-18		2017-08-18		2017-08-31	2018-06-29			2017-10-16	2018-10-02	2017-11-15	2019-05-17	2018-01-15	2019-10-18	2018-02-19	2019-12-07	2023-02-09	
ET-AAWSA-42833-CS-QCBS / Supervision Consultancy service for operation and maintenance of existing waste water treatment plants (chefe, koye fache, kaliti and decenteralized package waste water treatment plants) found in different location of addis city.	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Review	2018-02-28	2018-05-23	2018-03-21	2018-09-13	2018-05-04				2018-06-15		2018-07-15		2018-08-19		2018-09-23		2023-09-22	
ET-AAWSA-42834-CS-QCBS / Consultancy service for ESIA of Eastern Catchment Waster Water Treatment plant and Swere line	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Review	2019-01-05	2019-07-16	2019-01-26	2019-08-26	2019-03-11				2019-04-08		2019-05-08		2019-06-12		2019-07-17		2020-07-16	

ET-AAWSA-42137-CS-QCBS / A Comprehensive Groundwater Sustainable Management System establishment , water extraction management and ground water modeling	IDA / 60070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2018-02-28	2018-05-28	2018-03-21	2018-08-02	2018-05-19	2019-11-25			2018-07-03		2018-08-17		2018-10-06		2018-11-10		2020-11-09	
ET-AAWSA-42832-CS-QCBS / Consultancy service for Development of an integrated Town Sanitation plan and city sewerage master plan and feasibility study	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2018-02-28	2018-06-27	2018-03-21	2018-08-03	2018-06-19	2020-01-14			2018-08-03		2018-09-17		2018-11-22		2019-01-05		2020-06-28	
WB/QCBS-001/2010 / Procurement of supervision consultancy service Kaliti sanitary sewer trunk mains & treatment plant rehabilitation and expansion for remaining work	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Quality And Cost-Based Selection	Open - International		1,100,000.00	Signed	2009-01-01		2009-01-22		2009-03-07				2009-04-04		2009-05-04		2009-06-08	2018-10-01	2009-07-13	2010-07-26	2011-07-13	
ET-AAWSA-91647-CS-QCBS / Supervision Consultancy service for operation and maintenance of existing waste water treatment plants (five(5) decenteralized package waste water treatment plants) found in different location of Addis city.	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Review	2019-01-20	2019-04-30	2019-02-10	2019-06-20	2019-05-10				2019-06-07		2019-07-07		2019-08-11		2019-09-15		2023-05-23	
ET-AAWSA-81764-CS-QCBS / contract administration and supervision of supply and installation of city scada system for Addis Ababa water supply system.	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2018-11-15	2019-05-02	2018-12-20	2019-08-06	2019-02-02				2019-03-02		2019-04-01		2019-05-06		2019-06-10		2023-08-06	
ET-AAWSA-43920-CS-QBS / procurement of Consultancy Service on the Assessment on the Impacts of Industrial Waste Water discharge on municipal wastewater treatment plants and associated structures	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Quality Based Selection	Open - National		0.00	Canceled	2018-09-17		2018-10-08		2018-11-21				2018-12-19		2019-01-18		2019-02-17		2019-03-24		2020-03-23	
ET-AAWSA-81733-CS-QCBS / Contract Supervision Consultant for Performance-Based Water Loss Reduction and Management Contract in Addis Ababa.	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2020-05-12		2020-06-12		2020-07-26				2020-09-02		2020-10-02		2020-11-06		2020-12-11		2023-06-30	
ET-AAWSA-150118-CS-QCBS / Consultancy service for updating of AAWSA Business Plan	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Quality And Cost-Based Selection	Open - National		0.00	Pending Implementation	2020-02-05		2020-02-26		2020-04-10				2020-05-10		2020-06-09		2020-07-14		2020-08-18		2021-02-14	
ET-AAWSA-150368-CS-QCBS / Consultancy service for updating of existing billing and accounting System for AAWSA	IDA / 60070	Component 3: Project management & institutional strengthening	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Review	2020-01-15		2020-02-05		2020-03-20				2020-04-17		2020-05-17		2020-06-21		2020-07-26		2021-01-22	

ET-AAWSA-42881-CS-CQS / Consultancy service for updating of AAWSA Business Plan and Hiring of individual consultant for support in the preparation of branch level AAWSA Business Plan	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2019-02-28		2019-03-21		2019-05-04								2019-06-03		2019-07-08		2020-07-07	
ET-AAWSA-155794-CS-QCBS / Feasibility Study and Design of South Akaki Catchment Sewerage System	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Review	2020-03-04		2020-03-11		2020-04-24				2020-04-27		2020-05-27		2020-07-01		2020-08-05		2021-09-29	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ET-AAWSA-45503-CS-CDS / Procurement of supervision consultancy service Kaliti sanitary sewer trunk mains & treatment plant rehabilitation and expansion for remaining work	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Direct Selection	Direct		0.00	Canceled	2018-03-01	2018-08-10	2018-03-29				2018-05-10		2019-05-08	
ET-AAWSA-46275-CS-CDS / Individual consultancy service for groundwater flow and solute transport modeling of addis ababa area and its suburbs for the remaining works	IDA / 60070	Component 2: Sanitation and water supply services improvement in secondary cities	Post	Direct Selection	Direct		0.00	Canceled	2018-02-28		2018-03-10				2018-05-14		2018-11-10	
ET-AAWSA-47575-CS-INDV / Procurement of individual procurement specialist consultant	IDA / 60070	Component 3: Project management & institutional strengthening	Prior	Individual Consultant Selection	Open		18,333.79	Signed	2018-03-30	2018-12-25	2018-05-18	2019-06-27	2018-06-08	2019-07-08	2018-07-13	2019-07-08	2023-07-07	
ET-AAWSA-47573-CS-INDV / waste water treatment specialist	IDA / 60070	Component 3: Project management & institutional strengthening	Prior	Individual Consultant Selection	Direct		0.00	Under Implementation	2018-07-17	2018-12-05	2018-07-27		2018-08-17		2018-09-21		2020-09-27	
ET-AAWSA-47571-CS-INDV / Electro mechanical engineer specialist	IDA / 60070	Component 3: Project management & institutional strengthening	Prior	Individual Consultant Selection	Direct		15,538.42	Signed	2018-07-16	2018-12-13	2018-08-13	2019-01-15	2018-09-12	2019-02-05	2018-10-17	2019-02-07	2020-10-17	
ET-AAWSA-47569-CS-INDV / Ground water management specialist	IDA / 60070	Component 3: Project management & institutional strengthening	Prior	Individual Consultant Selection	Direct		15,151.90	Signed	2018-04-06	2018-10-23	2018-04-16		2018-05-07	2019-03-22	2018-06-11	2019-03-13	2020-06-11	
ET-AAWSA-47574-CS-INDV / senior socio-economic consultant	IDA / 60070	Component 3: Project management & institutional strengthening	Prior	Individual Consultant Selection	Direct		41,418.31	Signed	2018-05-25	2018-08-20	2018-06-04		2018-06-25	2018-11-21	2018-07-30	2018-12-01	2020-08-07	
ET-AAWSA-47577-CS-CDS / contract management specialist	IDA / 60070	Component 3: Project management & institutional strengthening	Prior	Direct Selection	Direct		37,879.74	Signed	2018-05-30	2018-12-13	2018-06-09	2019-01-19			2018-08-13	2019-02-20	2020-08-13	
ET-AAWSA-81774-CS-INDV / Independent Expert for Performance-Based Water Loss Reduction and Management Contract in Addis Ababa	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Individual Consultant Selection	Open		0.00	Under Implementation	2018-11-15	2019-01-14	2019-01-03		2019-01-24		2019-04-30		2023-07-23	

ET-AAWSA-95693-CS-INDV / individual consultant for study of new AAWSA institutional arrangement	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2019-01-25		2019-03-06		2019-03-27		2019-05-01		2019-06-30	
ET-AAWSA-97042-CS-INDV / Individual consultant for study of new AAWSA institutional arrangement.	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2019-01-31		2019-03-21		2019-04-11		2019-05-16		2019-06-30	
ET-AAWSA-97257-CS-INDV / individual consultant for Contract Supervision for Performance-Based Water Loss Reduction and Management Contract in Addis Ababa (PBC)	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Individual Consultant Selection	Open		0.00	Under Implementation	2019-02-04	2019-04-19	2019-03-25	2019-10-29	2019-04-15		2019-05-20		2019-11-16	
ET-AAWSA-118268-CS-INDV / Individual consultant for environmental safeguard position	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2019-06-17	2019-08-03	2019-08-15		2019-09-05		2019-10-10		2020-10-09	
ET-AAWSA-118290-CS-INDV / individual consultant for scada specialist position	IDA / 60070	Component 3: Project management & institutional strengthening	Prior	Individual Consultant Selection	Open		0.00	Under Implementation	2019-06-15	2019-07-18	2019-08-08		2019-09-10		2019-10-15		2021-10-14	
ET-AAWSA-118305-CS-INDV / individual consultant waste water specialist	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2019-06-26	2019-11-06	2019-08-14		2019-09-04		2019-10-09		2020-10-08	
ET-AAWSA-150131-CS-INDV / Selection of Procurement Expert	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2020-01-30		2020-03-19		2020-04-09		2020-05-14		2022-05-04	
ET-AAWSA-150119-CS-INDV / Selection of Procurement Specialist	IDA / 60070	Component 3: Project management & institutional strengthening	Prior	Individual Consultant Selection	Open		0.00	Under Implementation	2020-03-18		2020-05-06		2020-05-27		2020-07-01		2022-06-21	
ET-AAWSA-155853-CS-INDV / Procurement of Social Safe Guard Specialist for AAWSA	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2020-02-20		2020-04-09		2020-04-30		2020-06-04		2022-05-25	
ET-AAWSA-166149-GO-RFQ / Procurement IT Specialist to enhance AAWSA's capacity and maintenance of billing system	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Individual Consultant Selection	Limited		0.00	Pending Implementation	2020-04-02		2020-04-07		2020-04-28		2020-06-02		2021-06-02	
ET-AAWSA-166150-CS-INDV / Procurement IT specialist to enhance AAWSA's capacity and maintenance of billing system	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2020-04-02		2020-05-06		2020-05-27		2020-07-01		2021-07-01	
ET-AAWSA-166151-CS-INDV / IT specialist 1(IC)to enhance AAWSA's capacity and maintenance of Agresso ERP system	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2020-04-02		2020-05-21		2020-06-11		2020-07-16		2021-07-16	
ET-AAWSA-166153-CS-INDV / IT specialist 2(IC)to enhance AAWSA's capacity and maintenance of Agresso ERP system	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2020-04-02		2020-05-21		2020-06-11		2020-07-16		2021-07-16	